

44

Borderou centralizator al situatiei de plata nr. 1

Nr Crt	Denumire	Valoare conform contract	Valoare conform proiect tehnic de executie	SP 1	Rest de executat conform PTH
				lei	lei
7	Modernizare drumuri locale in Comuna Oniceni, Judetul Neamt PT final	11.828.310,11	11.828.178,51	2.654.321,11	9.273.857,40
7.1	DL 1 , L = 3460,00 m	5.032.910,30	5.353.509,34	1.361.183,90	3.992.325,44
7.1.1	TERASAMENTE		826.699,97	826.699,97	-
7.1.2	STRUCTURA RUTIERA		3.604.216,32	534.483,92	3.069.732,40
7.1.3	SANTURI DIN BETON		642.174,27	-	642.174,27
7.1.4	PODETE TUBULARE		152.029,91	-	152.029,91
7.1.5	SEMNALIZARE SI MARCAJE RUTIERE		128.388,87	-	128.388,87
7.2	DL 2 , L = 400,00 m	456.140,97	496.841,96	135.428,31	361.413,66
7.2.1	TERASAMENTE		82.249,21	82.249,21	-
7.2.2	STRUCTURA RUTIERA		344.780,24	53.179,09	291.601,14
7.2.3	SANTURI DIN BETON		64.415,63	-	64.415,63
7.2.4	SEMNALIZARE SI MARCAJE RUTIERE		5.396,88	-	5.396,88
7.3	DL 3 , L = 1050,00 m	1.402.037,56	1.129.295,01	366.459,85	762.835,16
7.3.1	TERASAMENTE		222.564,38	222.564,38	0,00
7.3.2	STRUCTURA RUTIERA		864.692,42	143.895,47	720.796,95
7.3.3	PODETE TUBULARE		27.968,93	-	27.968,93
7.3.4	SEMNALIZARE SI MARCAJE RUTIERE		14.069,27	-	14.069,27
7.4	DL 4 , L = 650,00 m	779.278,86	811.970,18	-	811.970,18
7.4.1	TERASAMENTE		133.654,64	-	133.654,64
7.4.2	STRUCTURA RUTIERA		522.867,15	-	522.867,15
7.4.3	SANTURI DIN BETON		104.675,40	-	104.675,40
7.4.4	PODETE TUBULARE		42.490,77	-	42.490,77
7.4.5	SEMNALIZARE SI MARCAJE RUTIERE		8.282,22	-	8.282,22
7.5	DL 5 , L = 340,00 m	419.149,00	409.167,97	-	409.167,97
7.5.1	TERASAMENTE		67.239,14	-	67.239,14
7.5.2	STRUCTURA RUTIERA		280.280,26	-	280.280,26
7.5.3	SANTURI DIN BETON		46.997,38	-	46.997,38
7.5.4	PODETE TUBULARE		9.556,62	-	9.556,62
7.5.5	SEMNALIZARE SI MARCAJE RUTIERE		5.094,57	-	5.094,57
7.6	DL 6 , L = 490,00 m	738.876,96	791.310,07	-	791.310,07
7.6.1	TERASAMENTE		134.082,38	-	134.082,38
7.6.2	STRUCTURA RUTIERA		561.545,98	-	561.545,98
7.6.3	SANTURI DIN BETON		78.909,15	-	78.909,15
7.6.4	PODETE TUBULARE		9.556,62	-	9.556,62
7.6.5	SEMNALIZARE SI MARCAJE RUTIERE		7.215,94	-	7.215,94
7.7	DL 7 , L = 400,00 m	455.319,96	408.269,20	59.541,06	348.728,15
7.7.1	TERASAMENTE		77.066,54	9.991,31	67.075,23
7.7.2	STRUCTURA RUTIERA		297.836,85	49.549,75	248.287,10
7.7.3	PODETE TUBULARE		27.968,93	-	27.968,93
7.7.4	SEMNALIZARE SI MARCAJE RUTIERE		5.396,88	-	5.396,88
7.8	DL 8 , L = 780,00 m	955.095,28	1.208.707,03	322.583,74	886.123,29
7.8.1	TERASAMENTE		195.918,76	195.918,76	-
7.8.2	STRUCTURA RUTIERA		764.667,85	126.664,99	638.002,86
7.8.3	SANTURI DIN BETON		238.337,83	-	238.337,83
7.8.4	SEMNALIZARE SI MARCAJE RUTIERE		9.782,60	-	9.782,60



Nr Crt	Denumire	Valoare conform contract	Valoare conform proiect tehnic de executie	SP 1	Rest de executat conform PTH
				lei	lei
7.9	DL 9 , L = 950,00 m	1.267.841,34	1.089.384,33	309.124,26	780.260,07
7.9.1	TERASAMENTE		187.737,77	187.737,77	-
7.9.2	STRUCTURA RUTIERA		807.795,81	121.386,49	686.409,31
7.9.3	SANTURI DIN BETON		60.885,74	-	60.885,74
7.9.4	PODETE TUBULARE		23.704,65	-	23.704,65
7.9.5	SEMNALIZARE SI MARCAJE RUTIERE		9.260,37	-	9.260,37
7.10	Amenajare drumuri laterale, 13 buc	301.552,29	109.615,84	-	109.615,84
7.10.1	TERASAMENTE		66.558,19	-	66.558,19
7.10.2	STRUCTURA RUTIERA		38.056,39	-	38.056,39
7.10.3	SEMNALIZARE SI MARCAJE RUTIERE		5.001,26	-	5.001,26
7.11	Organizare de santier	20.107,58	20.107,58	-	20.107,58
7.11.1	Deviz		20.107,58	-	20.107,58
TOTAL VALOARE		11.828.310,11	11.828.178,51	2.554.321,11	9.273.857,40
TVA		2.247.378,92	2.247.353,92	485.321,01	1.762.032,91
TOTAL GENERAL CU TVA		14.075.689,03	14.075.532,43	3.039.642,12	11.035.890,31

Executant,

S.C. DANLIN XXL S.R.L.

